

ANNEX B

CONSTRUCTION PROGRAMME

Schedule of Works associated with the double berth jetty at LNG Terminal

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022	Q1 2023	Q2 2023
Preparation Phase												
Pre-survey	█											
Construction Phase												
Jacket Installation		█			█							
Topsides Construction / Installation						█						
System commissioning and start up									█			

Schedule of Works for Jetty

Schedule of the works associated with the subsea gas pipeline for Lamma Power Station (LPS)

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022	Q1 2023	Q2 2023
Preparation Phase												
Pre-survey	■											
Removal of obstructions			■									
Construction Phase												
Pre-trenching including Deployment of Silt Curtain and Pilot Test			■									
De-burial of pre-installed pipeline by Mass Flow Excavator			■									
Pipeline Laying			■									
Intermediate Hydrotesting for Pipeline				■								
Post-trenching including Deployment of Silt Curtain and Pilot Test					■							
Rock Armour Placement						■						
Final Hydrotesting for Pipeline									■			
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection			■	■	■	■	■	■	■	■		
Gas Receiving Station (GRS) pre-commissioning, commissioning and start up									■	■	■	■

Schedule of Works for LPS Pipeline

Schedule of the works associated with the subsea gas pipeline for Black Point Power Station (BPPS) and the associated Gas Receiving Station (GRS) in BPPS

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022	Q1 2023	Q2 2023
Preparation Phase												
Pre-survey	█											
Removal of obstructions	█											
Construction Phase												
Pre-trenching including Deployment of Silt Curtain and Pilot Test				█	█	█						
Cofferdam and Sheet Pile Construction				█	█	█						
Pipeline Laying				█	█	█	█	█	█	█		
Post-trenching including Deployment of Silt Curtain and Pilot Test					█	█	█	█	█	█		
Rock Armour Placement						█	█	█	█	█		
Intermediate and Final Hydrotesting for Pipeline						█	█	█	█	█		
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection	█	█	█	█	█	█	█	█	█	█		
Gas Receiving Station (GRS) pre-commissioning, commissioning and start up								█	█	█	█	█

Schedule of Works for BPPS Pipeline and GRS