

ANNEX B

CONSTRUCTION PROGRAMME

Schedule of Works associated with the double berth jetty at LNG Terminal

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022
Preparation Phase										
Pre-survey	█									
Construction Phase										
Jacket Installation		█			█					
Topsides Construction						█				

Schedule of the works associated with the subsea gas pipeline for Lamma Power Station (LPS)

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022
Preparation Phase										
Pre-survey										
Removal of obstructions										
Construction Phase										
Pre-trenching including Deployment of Silt Curtain and Pilot Test										
De-burial of pre-installed pipeline by Mass Flow Excavator										
Pipeline Laying										
Intermediate and Final Hydrotesting for Pipeline										
Post-trenching including Deployment of Silt Curtain and Pilot Test										
Rock Armour Placement										
Final Hydrotesting for Pipeline										
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection, and pre-commissioning, commissioning and start up										

Remarks:
Pilot tests on the efficiency of silt curtain system shall be conducted during the early stage of construction to confirm the removal efficiency of the silt curtains.



Schedule of the works associated with the subsea gas pipeline for Black Point Power Station (BPPS) and the associated Gas Receiving Station (GRS) in BPPS

WORK	Q3 2020	Q4 2020	Q1 2021	Q2 2021	Q3 2021	Q4 2021	Q1 2022	Q2 2022	Q3 2022	Q4 2022
Preparation Phase										
Pre-survey										
Removal of obstructions										
Construction Phase										
Pre-trenching including Deployment of Silt Curtain and Pilot Test										
Cofferdam and Sheet Pile Construction										
Pipeline Laying										
Post-trenching including Deployment of Silt Curtain and Pilot Test										
Rock Armour Placement										
Intermediate and Final Hydrotesting for Pipeline										
Gas Receiving Station (GRS) including pipe rack construction, preparation works at the vent header for tie-in of the new GRS, fencing, new gas receiving facility and new pipeline connection, and pre-commissioning, commissioning and start up										

Remarks:
Pilot tests on the efficiency of silt curtain system shall be conducted during the early stage of construction to confirm the removal efficiency of the silt curtains.