for October to December 2020
ANNEX C
ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

# TABLE C.1 IMPLEMENTATION SCHEDULE OF RECOMMENDED MITIGATION MEASURES

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
Air Quality									
S4.10.1	S2.1	Impervious sheet will be provided for skip hoist for material transport.	Land sites for GRSs within BPPS and LPS / During construction, particularly dry season	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Dropping heights for excavated materials should be controlled to a practical height to minimise the fugitive dust arising from unloading.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A

<sup>(1)</sup> D = Design Phase; C = Construction Phase; O = Operational Phase

www.erm.com Version: 0

Project No.: 0505354

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e <sup>(1)</sup>	ation	Relevant Legislation & Guidelines	Implementation Status
			measures & timing of completion of recommended measures		D	С	0		
S4.10.1	S2.1	During transportation by truck, materials should not be loaded to a level higher than the side and tail boards, and should be dampened or covered before transport.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>✓</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Road sections between vehicle- wash areas and vehicular entrance will be paved.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	✓ for GRS in BPPS N/A for GRS in LPS

	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ement e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S4.10.1	S2.1	Stockpiles of more than 20 bags of cement and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	All exposed areas will be kept wet to minimise dust emission.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	N/A
S4.10.1	S2.1	Ultra-low-sulphur diesel (ULSD), defined as diesel fuel containing not more than 0.005% sulphur by weight, will be used for all construction plant on-site.	Land sites for GRSs within BPPS and LPS / During construction/ During operation	Contractor(s) / CAPCO / HK Electric		<b>√</b>	<b>√</b>	Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites	N/A
S4.10.1	S2.1	The engine of the construction equipment during idling will be switched off.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	✓ for GRS in BPPS N/A for GRS in LPS
S4.10.1	S2.1	Regular maintenance of construction equipment deployed on-site will be conducted to prevent black smoke emission.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		Air Pollution Control (Construction Dust) Regulation	✓ for GRS in BPPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
									N/A for GRS in LPS
S4.10.1	S2.1	All marine vessels fuelled in Hong Kong are required to operate using marine light diesel with sulphur content lower than 0.05%.	Marine sites for the LNG Terminal, the BPPS Pipeline and the LPS Pipeline / During construction/ During operation	Contractor(s) / Project Proponents		<b>✓</b>	<b>√</b>	Air Pollution Control (Marine Light Diesel) Regulation	N/A
S4.10.1	S2.1	Non-road mobile machinery (NRMMs), e.g. mobile generator and air compressor, shall comply with the prescribed emission standards and approved with a proper label by EPD.	Land sites for GRSs within BPPS and LPS and marine sites for the LNG Terminal, the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		✓		Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation	✓ for GRS in BPPS  N/A for GRS in LPS, LNG  Terminal and  BPPS and LPS  Pipelines
S4.10.1	S2.1	To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase of the GRSs and the BPPS and the LPS, environmental site audits on monthly basis is recommended throughout the construction period.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		<b>*</b>		-	✓ for GRS in BPPS N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S4.10.2	\$2.2	LNGCs shall comply with the fuel restriction requirement under the Air Pollution Control (Ocean Going Vessels) (Fuel at berth) Regulation.	Marine site for the LNG Terminal / During operation	HKLTL			<b>✓</b>	Air Pollution Control (Ocean Going Vessels) (Fuel at berth) Regulation	N/A
Hazard to L	ife								
S5.3.3	S3	All personnel within the BPPS shall comply with CLP safety policy and requirements.	Land site for the GRS within BPPS / During construction / During operation	Contractor(s) / CAPCO		<b>✓</b>	<b>√</b>	-	<b>✓</b>
\$5.3.3	S3	All personnel within the LPS shall comply with HK Electric safety policy and requirements.	Land site for the GRS within LPS / During construction / During operation	Contractor(s) / HK Electric		<b>√</b>	✓	-	N/A
S5.3.3	S3	All operation work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements.	Land sites for GRSs within BPPS and LPS / During construction / During operation	Contractor(s) / CAPCO / HK Electric		<b>√</b>	<b>√</b>	-	✓ for GRS in BPPS N/A for GRS in LPS
\$5.3.3	S3	All personnel shall be equipped with appropriate personal protective equipment (PPE) when working at the BPPS and LPS facilities.	Land sites for GRSs within BPPS and LPS / During construction / During operation	Contractor(s) / CAPCO / HK Electric		<b>√</b>	✓	-	✓ for GRS in BPPS  N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ement e <sup>(1)</sup>	ation	Legislation &	Implementation Status
			measures & timing of completion of recommended measures		D	С	0	Guidelines	
S5.3.3	S3	Safety training and briefings shall be provided to all personnel.	Land sites for GRSs within BPPS and LPS / During construction / During operation	Contractor(s) / CAPCO / HK Electric		<b>✓</b>	<b>√</b>	-	✓ for GRS in BPPS N/A for GRS in LPS
S5.3.3	S3	Regular site safety inspections/ audits shall be conducted.	Land sites for GRSs within BPPS and LPS / During construction/ During operation	Contractor(s) / CAPCO / HK Electric		<b>√</b>	<b>√</b>	-	✓ for GRS in BPPS  N/A for GRS in LPS
S5.3.3	S3	Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS  N/A for GRS in LPS
S5.3.3	S3	Work permit system, on-site pre- work risk assessment and emergency response procedure shall be in place before commencement of work.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS  N/A for GRS in LPS
S5.3.3	S3	All construction workers shall be under close site supervision during the construction phase of the GRSs.	Land sites for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS  N/A for GRS in LPS
S5.4.1	S3	An emergency response plan will be put in place which fully	Transit of the LNGC and FSRU Vessel	HKLTL			<b>√</b>	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation & Guidelines	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0		
		documents the procedures to be followed in the event of an emergency.	under Emergency Situation / During operation						
S5.3.3	S3	Method statements and risk assessments shall be prepared and safety control measures should be in place before the commencement of construction works.	LNG Terminal / During construction	Contractor(s)		•		-	<b>✓</b>
\$5.3.3	S3	Work permit system, on-site pre- work risk assessment and emergency response procedure shall be in place before commencement of construction works.	LNG Terminal / During construction	Contractor(s)		<b>√</b>		-	<b>*</b>
S5.3.3	S3	All construction workers shall be under close site supervision during the construction phase of the LNG Terminal.	LNG Terminal / During construction	Contractor(s)		<b>√</b>		-	7
\$5.3.3	S3	All personnel within the LNG Terminal shall comply with relevant safety policy and requirements.	LNG Terminal / During operation	HKLTL			✓	-	N/A
S5.3.3	S3	All operation work procedures shall be complied with relevant codes and standards (e.g.	LNG Terminal / During operation	HKLTL			<b>√</b>	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ement e <sup>(1)</sup>	ation	Relevant Legislation & Guidelines	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0		
		SIGTTO) and regulatory requirements.							
S5.3.3	S3	Work permit system and emergency response procedure shall be in place.	LNG Terminal / During operation	HKLTL			<b>√</b>	-	N/A
S5.3.3	S3	Robust and extended process control system, safety control system, fire-fighting system and security system shall be provided.	LNG Terminal / During operation	HKLTL			<b>√</b>	-	N/A
S5.3.3	S3	Sufficient and trained / competent staff shall be provided to operate the LNG Terminal.	LNG Terminal / During operation	HKLTL			<b>√</b>	-	N/A
S5.3.3	S3	Regular safety inspections/audits shall be conducted.	LNG Terminal / During operation	HKLTL			<b>√</b>	-	N/A
Noise							<u> </u>		
S6.7	S4	N/A							N/A
Water Qual									
S7.9.1	S5	A detailed hydrotesting procedure for subsea pipelines will be developed that will detail how the process will be carried out, how it will be carefully controlled and monitored, and how the intake and subsequent discharge of the	LNG Terminal / During construction	Contractor(s)		<b>√</b>		TM Standard under the WPCO, WPCO license requirements, WQO	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures	J	D	С	0	Guidelines	
		seawater will be managed. Water quality monitoring for commissioning hydrotest for the subsea pipelines is presented in Section 5.3.5 of the Updated EM&A Manual.							
S7.9.1	S5	Adoption of appropriate dredging and jetting rates, plant numbers and silt curtains at the plant and WSRs, where applicable ( <i>Table 7.18</i> of the EIA Report, reprovided as <i>Table A.2</i> below).	Marine Dredging & Jetting for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		<b>✓</b>		-	N/A
\$7.9.1	S5	Grab dredging can be conducted concurrently with one TSHD.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		<b>✓</b>		-	N/A
\$7.9.1	S5	One jetting machine will be working on each pipeline.	Marine Jetting for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		<b>*</b>		-	N/A
S7.9.1	S5	Cofferdam construction and removal at landfalls of BPPS and LPS (where required) should not be conducted concurrently with the nearby pipeline dredging sections (BPPS KP44.9 - 45.0 and	Pipeline landfalls for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		<b>√</b>		-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		LPS KP17.4-18.2). Silt curtain surrounding the works areas for cofferdam construction and removal at pipeline landfalls of the BPPS and the LPS should also be implemented.							
\$7.9.1/ \$7.9.2	S5	The following measures shall be followed for provision of silt curtain:  The silt curtain shall be formed and installed in such a way that tidal rise and fall are accommodated, with the silt curtains always extending from the surface to the bottom of the water column and held with anchor blocks.  Schematic diagrams on silt curtain deployment are provided in <i>Figures 7.4</i> and <i>7.5</i> of the EIA Report.  The contractor shall regularly inspect the silt curtains and check that they are moored and marked to avoid danger to marine traffic.  Regular inspection on the integrity of the silt curtain should be carried out by the contractor and any damage to the silt curtain shall be repaired by the contractor promptly.	Marine Dredging & Jetting for the BPPS Pipeline and the LPS Pipeline / During construction  Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		✓	~		N/A

Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for October to December 2020

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		Relevant marine works shall only be undertaken when the repair is fixed to the satisfaction of the engineer.							
\$7.9.1 / \$7.9.2	S5	All vessels should be well maintained and inspected before use to limit any potential discharges to the marine environment.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction  Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		<b>✓</b>	<b>✓</b>	-	N/A
S7.9.1	S5	All vessels must have a clean ballast system.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction	Contractor(s)		<b>√</b>		-	N/A
\$7.9.1 / \$7.9.2	S5	No overflow is permitted from the trailing suction hopper dredger and the Lean Mixture Overboard (LMOB) system will only be in operation at the beginning and end of the dredging cycle when the drag head is being lowered and raised.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction Marine Maintenance Dredging (LNG	Contractor(s)		✓	✓	-	N/A

www.erm.com Version: 0 Project No.: 0505354 Client: CAPCO, HK Electric, HKLTL

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures Terminal) / During operation		D	С	0	Guidelines	
\$7.9.1 / \$7.9.2	S5	Dredged marine mud will be disposed of in a gazetted marine disposal area in accordance with the Dumping at Sea Ordinance (DASO) permit conditions.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction  Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		<b>√</b>	<b>√</b>	-	N/A
\$7.9.1 / \$7.9.2	S5	Dredgers will maintain adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction  Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s)		<b>✓</b>	<b>✓</b>	-	N/A
\$7.9.1 / \$7.9.2	S5	Marine works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. Wastewater from	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During	Contractor(s)		<b>√</b>	<b>√</b>	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stage	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	O	0	Guidelines	
		potentially contaminated area on working vessels should be minimised and collected. These kinds of wastewater should be brought back to port and discharged at appropriate collection and treatment system.	construction / During operation						
\$7.9.1 / \$7.9.2	S5	No solid waste is allowed to be disposed overboard.	Marine Dredging for the BPPS Pipeline and the LPS Pipeline / During construction / During operation	Contractor(s)		*	<b>√</b>	-	N/A
S7.9.1	S5	Appropriate infiltration control, such as cofferdam wall, should be adopted to limit groundwater inflow to the excavation works areas in the Project site.  Groundwater pumped out from excavation area should be discharged into the storm system via silt removal facilities.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>*</b>		-	N/A
S7.9.1	S5	Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>*</b>		ProPECC PN 1/94, TM Standard under the WPCO	✓ for GRS in BPPS N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.							
\$7.9.1	S5	Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	N/A
S7.9.1	S5	Appropriate surface drainage will be designed and provided where necessary.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>✓</b>		-	N/A
S 7.9.1	S5	The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		✓		ProPECC PN 1/94	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S7.9.1	S5	Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	N/A
\$7.9.1	S5	Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>✓</b>		-	✓ for GRS in BPPS N/A for GRS in LPS
S7.9.1	S5	The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	N/A
S7.9.1	S5	Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment. No onsite discharge from these chemical toilets would be allowed.	Land sites & drainages for GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS  N/A for GRS in LPS

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S 7.9.2	S5	Mitigation measures for maintenance dredging at the LNG Terminal in form of controlled dredging rate (maximum of 5,500m³ day⁻¹) as well as silt curtain should be implemented for the control of sediment dispersion and the protection of the nearby WSRs.	Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s) / HKLTL			<b>→</b>	-	N/A
\$ 7.9.2 / \$9.11.3	S5 / S7	A project-specific contingency plan (including protocols for avoidance, containment, remediation and reporting accidental fuel spill event) will be prepared and implemented to contain and clean up the spilled or leaked fuels or chemicals at the LNG Terminal, surrounding waters and marine parks.	Fuel spillage for the LNG Terminal / During operation	Contractor(s) / HKLTL			✓		N/A
S7.12.1	S5.2-S5.5	Marine water quality monitoring at selected WSRs is recommended for marine dredging and jetting works for the pipeline construction.	Designated monitoring stations as defined in EM&A Manual / During marine construction period	Environmental Team (ET)		<b>√</b>		-	N/A
S7.12.1	S5.2-S5.5	To ensure proper implementation of the recommended mitigation measures and good construction site practices during marine-based	Marine sites for the LNG Terminal, the BPPS Pipeline and	Contractor(s)/ Environmental Team (ET) & Independent		✓		-	✓ for LNG Terminal

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		construction works, environmental site audits on a regular basis is recommended throughout the construction period.	the LPS Pipeline / During construction	Environmental Checker (IEC)					N/A for BPPS and LPS Pipelines
S7.12.2	S5.2-S5.5	Water quality monitoring at the selected nearby WSRs is recommended for first year of operation of the LNG Terminal.	During operation for the LNG Terminal	Environmental Team (ET)/ HKLTL			<b>√</b>	TM Standard under the WPCO, WPCO license requirements, WQO	N/A
S7.12.2	S5.2-S5.5	During maintenance dredging at the LNG Terminal, water quality monitoring at the selected nearby WSRs would be required.	Marine Maintenance Dredging (LNG Terminal) / During operation	Contractor(s) / HKLTL			<b>√</b>	TM Standard under the WPCO, WPCO license requirements, WQO	N/A
Waste Mana	agement								
S8.5	\$6.2	The contractor(s) will nominate approved personnel to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>√</b>	<b>√</b>	-	<b>✓</b>
S8.5	S6.2	Good waste management practices should be implemented:  Training of site personnel in proper waste management	All areas / During construction / During operation	Contractor(s)/ Project Proponents		✓	✓	-	✓ for 1 <sup>st</sup> , 3 <sup>rd</sup> , 5 <sup>th</sup> , 6 <sup>th</sup> & 7 <sup>th</sup> bullet points for GRS in BPPS

EIA	EM&A	Recommended Environmental	Location/ duration	Implementation		ementa	ation	Relevant	Implementation
Reference	Reference	Protection Measures/ Mitigation	of recommended	Agent	Stag			Legislation &	Status
		Measures	measures & timing of completion of		D	С	0	Guidelines	
			recommended						
			measures						
		and chemical handling							N/A for 2 <sup>nd</sup> & 4 <sup>th</sup>
		procedures;							bullet points for
		Separation of chemical							GRS in BPPS
		wastes for special handling							
		and appropriate treatment at							✓ for 1 <sup>st</sup> , 2 <sup>nd</sup> , 3 <sup>rd</sup> ,
		the Chemical Waste							5 <sup>th</sup> , 6 <sup>th</sup> & 7 <sup>th</sup> bullet
		Treatment Centre;							points for LNG
		<ul> <li>Encourage collection of</li> </ul>							Terminal
		aluminium cans and waste							
		paper by individual collectors							N/A for 4 <sup>th</sup> bullet
		during construction with							point for LNG
		separate labelled bins							Terminal
		provided to segregate these							
		wastes from other general							
		refuse by the workforce;							
		Any unused chemicals, and							
		those with remaining							
		functional capacity, be recycled as far as possible;							
		<ul> <li>Prior to disposal of C&amp;D</li> </ul>							
		materials, wood, steel and							
		other metals will be							
		separated, to the extent							
		practical for re-use and/or							
		recycling to reduce the							
		quantity of waste to be							
		disposed in a landfill;							
		Proper storage and site							
		practices to reduce the							
		potential for damage or							
		contamination of construction							
		materials; and							

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste.							
S8.5	Table 6.1	The contractor(s) must provide sufficient waste disposal points. Wastes will be collected and removed from site in a timely manner.	All areas / During construction / During operation	Contractor(s) / Project Proponents		<b>√</b>	<b>√</b>	-	<b>✓</b>
S8.5	Table 6.1	The contractor(s) will have appropriate measures to reduce windblown/ floating litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	All areas / During construction / During operation	Contractor(s) / Project Proponents		<b>√</b>	•	-	N/A
S8.5	Table 6.1	The contractor(s) will take and keep records of quantities of wastes generated, recycled and disposed of and the disposal sites.	All areas / During construction / During operation	Contractor(s) / Project Proponents		<b>√</b>	<b>√</b>	-	<b>✓</b>
S8.5	Table 6.1	The contractor(s) must segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse and recycling of material and proper disposal of waste.	All areas / During construction / During operation	Contractor(s) / Project Proponents		<b>√</b>	<b>✓</b>	-	<b>✓</b>

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Agent g	Implementation Stage <sup>(1)</sup>			Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S8.5	S6.2	The contractor(s) will use reusable non-timber formwork to reduce the amount of C&D materials.	All areas / During construction	Contractor(s)		✓		-	N/A
S8.5	Table 6.1	The contractor(s) must ensure that all the necessary waste disposal and marine dumping permits or licences are obtained prior to the commencement of the construction works.	During construction	Contractor(s)		<b>√</b>		-	✓ for waste disposal licenses
\$8.5	S6.2	The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation for the payment of disposal charges.	During construction	Contractor(s)		<b>√</b>		Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation	<b>√</b>
S8.5	S6.2	A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/landfills, and to control fly-tipping.	During construction	Contractor(s)		<b>✓</b>		DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials	<b>✓</b>
S8.5	S6.2	A WMP as stated in the PNAP ADV-19 for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented	All areas / During construction	Contractor(s)		✓		PNAP ADV-19	1

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	C	0	Guidelines	
		during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation.							
S8.5	Table 6.1	The management of dredged marine sediment requirement from <i>PNAP ADV-21</i> will be incorporated in the Contract for the construction and maintenance dredging during the operation of the Project.	Marine works / During construction / During operation	Contractor(s)/ Project Proponents		<b>√</b>	<b>√</b>	PNAP ADV-21 and Dumping at Sea Ordinance (DASO)	N/A
S8.5/ S7.9	S6.2 / S5	Disposal vessels will be fitted with tight bottom seals in order to prevent leakage of material during transport.	Dredged areas / During construction	Contractor(s)/ Project Proponents		<b>✓</b>		Dumping at Sea Ordinance (DASO)	N/A
S8.5/ S7.9	S6.2 / S5	Barges will be filled to a level, which ensures that of marine sediment and marine sediment laden water does not spill over during loading or transport to the disposal site and that adequate freeboard is maintained to ensure that the decks are not washed by wave action.	Dredged areas / During construction	Contractor(s)/ Project Proponents		✓		Dumping at Sea Ordinance (DASO)	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ement e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0		
S8.5/ S7.9	S6.2 / S5	After dredging, any excess materials will be cleaned from decks and exposed fittings before the vessel is moved from the dredging area.	Dredged areas / During construction	Contractor(s)/ Project Proponents		<b>√</b>		Dumping at Sea Ordinance (DASO)	N/A
S8.5/ S7.9	S6.2 / S5	When the dredged material has been unloaded at the disposal areas, any material that has accumulated on the deck or other exposed parts of the vessel will be removed and placed in the hold or a hopper. Under no circumstances will decks be washed clean in a way that permits material to be released overboard.	Dredged areas / During construction	Contractor(s)/ Project Proponents		<b>✓</b>			N/A
S8.5	S6.2	Dredgers will maintain adequate clearance between vessels and the seabed at all states of the tide and reduce operations speed to ensure that excessive turbidity is not generated by turbulence from vessel movement or propeller wash.	Dredged areas / During construction	Contractor(s)/ Project Proponents		<b>√</b>			N/A
S8.5	Table 6.1	C&D materials will be segregated on-site into public fill and non-inert C&D materials and stored in different containers or skips to facilitate reuse of the public fill and	During construction	Contractor(s)		<b>√</b>		-	<b>✓</b>

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		proper disposal of the construction waste. Specific areas of the land and marine-based construction sites will be designated for such segregation and storage if immediate use is not practicable. Prefabrication will be adopted as far as practicable to reduce the construction waste arisings.							
S8.5	Table 6.1	The contractor(s) will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>√</b>	<b>√</b>	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	✓ for registration of waste producer  ★ for handling of chemical waste for GRS in BPPS
S8.5	Table 6.1	Containers used for storage of chemical wastes will:  Be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; Have a capacity of less than 450 L unless the specifications have been approved by the EPD; and	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>√</b>	<b>✓</b>	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	<b>✓</b>

Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for October to December 2020

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations.							
\$8.5	Table 6.1	The storage area for chemical wastes will:  Be clearly labelled and used solely for the storage of chemical waste; Be enclosed on at least 3 sides; Have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest; Have adequate ventilation; Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary); and	All areas / During construction / During operation	Contractor(s)/ Project Proponents		~	~	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	

www.erm.com Version: 0 Project No.: 0505354 Client: CAPCO, HK Electric, HKLTL

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		Be arranged so that incompatible materials are appropriately separated.							
S8.5	Table 6.1	Chemical waste will be disposed of:  Via a licensed waste collector; and To a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Facility which also offers a chemical waste collection service and can supply the necessary storage containers.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>*</b>	~	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	N/A
S8.5	Table 6.1	General refuse (including the floating refuse collected) will be stored in enclosed bins separately from C&D materials and chemical wastes. Floating refuse will be collected on an 'as needed' basis for disposal as general refuse. Workers will be prohibited from throwing rubbish into the sea and adequate bins will be provided on both land and marine-based sites and marine vessels. General refuse will be delivered separately from C&D materials and chemical	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>✓</b>	<b>✓</b>	-	<b>✓</b>

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		wastes for offsite disposal on a regular basis to reduce odour, pest and litter impacts. General refuse from the marine vessels will be collected and disposed on shore.							
S8.5	Table 6.1	Recycling bins will be provided at strategic locations within the land and marine-based construction site and marine vessels to facilitate recovery of recyclable materials (including aluminium can, waste paper, glass bottles and plastic bottles) from the Project Site. Materials recovered will be sold for recycling.	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>√</b>	<b>√</b>	-	✓ for provision of recycling bins  N/A for material recovered being sold for recycling
S8.5	S6.2	To avoid any odour and litter impact, appropriate number of portable toilets will be provided for workers on-site.	All areas / During construction / During operation	Contractor(s)		✓	✓	-	<b>✓</b>
S8.5	S6.2	At the commencement of the construction works and operations, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling. In particular, the training will emphasize no	All areas / During construction / During operation	Contractor(s)/ Project Proponents		<b>√</b>	<b>√</b>	-	<b>✓</b>

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent		Implementation Stage (1)		Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		dumping of waste into the sea is allowed, particularly at marine-based work sites and on marine vessels.							
S8.5	S6.2	Industrial waste arising from maintenance activities will be segregated. Scrap metals and recyclables will be sent for recycling to reduce the overall quantity of waste disposed from these activities.	All areas / During operation	Project Proponents			•	-	N/A
S8.7	S6.1	It is recommended that monthly audits of the waste management practices be carried out during the construction phase land-based work sites (at the GRSs at the BPPS and the LPS), and at marine-based work sites (on marine vessels and Jetty) to determine if wastes are being managed in accordance with the recommended good site practices and WMP. The audits will include all aspects of waste management including waste generation, storage, handling, recycling, transportation and disposal, to prevent any dumping of waste into the sea or malpractice of waste disposal.	All areas / During construction	Contractor(s)/ Environmental Team (ET) & Independent Environmental Checker (IEC)		<b>~</b>		-	

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	C	0	Guidelines	
Ecology									
S9.11.2	S7	The vessel operators will be required to control and manage all effluent from vessels. These kinds of wastewater shall be brought back to port where possible and discharged at appropriate collection and treatment system to prevent avoidable water quality impact.	Marine works / During construction / During operation	Contractor(s)/ Project Proponents		<b>✓</b>	<b>✓</b>	-	<b>✓</b>
S9.11.2	S7	A policy of no dumping of rubbish, food, oil, or chemicals will be strictly enforced. This will also be covered in the contractor briefings.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		<b>√</b>	<b>√</b>	-	<b>✓</b>
S9.11.2	S7	Only well-maintained and inspected vessels would be used to limit any potential discharges to the marine environment.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		✓	✓	-	<b>*</b>
S9.11.2	S7	Standard site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" will be followed as far as practicable in order to reduce surface runoff, minimise erosion, and also to retain and reduce any SS prior to discharge.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		*	•	ProPECC PN 1/94	<b>✓</b>
S9.11.3	S7	Pipeline dredging/ jetting works between North of Tai O and Fan Lau (BPPS KP21.3 to 15.6) will	Marine works (Dredging/ jetting works between	Contractor(s)		✓		-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures  avoid the peak months of Chinese	measures & timing of completion of recommended measures North of Tai O and		D	С	0	Guidelines	
		White Dolphin (CWD) calving (May and June).	Fan Lau along the BPPS Pipeline) / During construction						
S9.11.3	\$7	Pipeline dredging/ jetting works between South of Soko Islands and the LNG Terminal (BPPS KP8.9 to 0.0) will be restricted to a daily maximum of 12 hours with daylight (0700 – 1900) operations.	Marine works (Dredging/ jetting works between South of Soko Islands and the LNG Terminal along the BPPS Pipeline) / During construction	Contractor(s)		>		-	N/A
S9.11.3	S7	Pipeline dredging/ jetting from LNG Terminal to South of Shek Kwu Chau (LPS KP0.0 to 5.0) will be restricted to a daily maximum of 12 hours with daytime (0700 – 1900) operations.	Marine works (Dredging/ jetting works between from LNG Terminal to South of Shek Kwu Chau along the LPS Pipeline) / During construction	Contractor(s)		<b>→</b>		-	N/A
S9.11.3	S7	Use of vibratory/ hydraulic pushing method to vibrate / push the openended steel tubular pile for the upper layer of the seabed and only use hydraulic hammer (if needed) to install the remainder of the pile length through the lower layer of	Marine works (Piling at the LNG Terminal) / During construction	Contractor(s)		<b>√</b>		-	<b>~</b>

EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
	Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
	<ul> <li>the seabed. During underwater percussive piling works:</li> <li>Quieter hydraulic hammers should be used instead of the noisier diesel hammers;</li> <li>Use of Noise Reduction System for hydraulic hammering;</li> <li>Acoustic decoupling of noisy equipment on work barges should be undertaken;</li> <li>Using ramp-up piling procedures. This comprises of low energy driving for a period of time prior to commencement of full piling. This will promote avoidance of the area by marine mammals when sounds levels are not injurious. Blow frequency during this ramping up period should replicate the intensity that would be undertaken during full piling (e.g. one blow every two seconds) to provide cues for marine mammals to localize the sound source. Pile blow energy should be ramped up gradually over the 'soft start' period. Activities will be continuous without short-</li> </ul>							

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Impl Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		breaks and avoiding sudden random loud sound emissions;  Underwater percussive piling should be conducted inside a bubble curtain so as to ameliorate underwater sound level transmission;  The percussive pile driving will be conducted during the daytime (0700 – 1900) for a maximum of 12 hours, avoiding generation of underwater sounds at night time; and  Underwater percussive piling works for the Jetty construction will avoid the peak season of FP (December to May).							
S9.11.3	S7	The vessel operators of this Project will be required to use predefined and regular routes (that do not encroach into existing and proposed marine parks), make use of designated fairways to access the works areas, and would avoid traversing sensitive habitats such as existing and proposed marine parks (with the exception of the FSRU Vessel which will need to transit through	Marine works / During construction / During operation	Contractor(s) / Project Proponents		<b>✓</b>	✓	-	<b>✓</b>

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		the proposed SLMP during manoeuvring to the Jetty and after typhoon event due to its safe operational requirement).							
S9.11.3	S7	Any anchoring/ anchor spread requirements during Project construction will avoid encroachment into the existing and proposed marine parks.	Marine works (on existing, planned and potential marine parks) / During construction	Contractor(s)/ Project Proponents		<b>√</b>		-	<b>✓</b>
S9.11.3	S7	Silt curtain deployment during Project construction and maintenance dredging will avoid encroachment into the existing and proposed marine parks.	Marine works (on existing, planned and potential marine parks) / During construction / During operation	Contractor(s)/ Project Proponents		<b>*</b>	<b>√</b>	-	N/A
S9.11.3	S7	No stopping over or anchoring activity of vessels related to the Project should be conducted within existing and proposed marine parks, even before, during and after typhoon.	Marine works (on existing, planned and potential marine parks) / During construction / During operation	Contractor(s)/ Project Proponents		<b>✓</b>	<b>√</b>	-	*
S9.11.3	S7	Use of appropriate dredging and jetting rates with the use of silt curtain where needed as recommended in the Water Quality section (Section 7 of the EIA Report) to reduce potential water quality impacts from	Marine works / During construction / During operation	Contractor(s) / Project Proponents		•	•	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		elevated suspended solids (SS) due to the proposed marine works.							
S9.11.3	\$7	Silt curtain will be checked and maintained to ensure its effectiveness in mitigating water quality impacts on existing, planned and potential marine parks.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		<b>√</b>	<b>√</b>	-	N/A
S9.11.3	\$7	All vessel operators working on the Project will be given a briefing, alerting them to the locations of the existing, proposed and potential marine parks and the regulations for marine parks, the possible presence of dolphins and porpoises in the marine works areas, and the guidelines for safe vessel operation in the presence of cetaceans. The vessels will avoid using high speed as far as possible. By observing the guidelines, vessels will be operated in an appropriate manner so that marine mammals will not be subject to undue disturbance or harassment.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		<b>\</b>	*		

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S9.11.3	S7	All vessels used in this Project will be required to slow down to 10 knots around the Project's marine works areas and areas with high dolphin and porpoise usage, including existing and proposed marine parks. With implementation of this measure, the chance of vessel strike resulting in physical injury or mortality of marine mammals will be extremely unlikely.	Marine works / During construction / During operation	Contractor(s) / Project Proponents		<b>✓</b>	<b>✓</b>	-	<b>✓</b>
S9.11.3	S7	During underwater percussive piling works, a marine mammal exclusion zone within a radius of 500m radius will be implemented during underwater percussive piling works. Qualified observer(s) will scan an exclusion zone of 500m radius around the work area for at least 30 minutes prior to the start of piling. If a marine mammal is observed in the exclusion zone, piling will be delayed until they have left the area. This measure will ensure the area in the vicinity of the underwater percussive piling work is clear of marine mammals prior to the commencement of works and will serve to reduce any disturbance to marine mammals. When a marine	Marine works / During construction	Contractor(s) / Project Proponents		<b>✓</b>		-	

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Imple Stag	ementa e <sup>(1)</sup>	ation	Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		mammal is spotted by qualified personnel within the exclusion zone, piling works will cease and will not resume until the observer confirms that the zone has been continuously clear of the marine mammal for a period of 30 minutes. This measure will ensure the area in the vicinity of the piling is clear of the marine mammal during works and will serve to reduce any disturbance to marine mammals.							
S9.11.3	S7	During marine dredging or jetting operations, a marine mammal exclusion zone within a radius of 250m from dredger or jetting machine will be implemented. Qualified observer(s) will scan an exclusion zone of 250m radius around the work area for at least 30 minutes prior to the start of dredging or jetting. If cetaceans or other megafauna are observed in the exclusion zone, dredging or jetting will be delayed until they have left the area. This measure will ensure the area in the vicinity of the dredging or jetting work is clear of marine mammals prior to the commencement of works and will serve to reduce any	Marine works / During construction / During operation	Contractor(s) / Project Proponents		<b>✓</b>	<b>√</b>	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Stage (1)		ation	Relevant Legislation &	Implementation Status	
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines		
		disturbance to marine mammals. When a marine mammal is spotted by qualified personnel within the exclusion zone, dredging or jetting works will cease and will not resume until the observer confirms that the zone has been continuously clear of the marine mammal for a period of 30 minutes. This measure will ensure the area in the vicinity of the works is clear of the marine mammal during works and will serve to reduce any disturbance to marine mammals. If necessary, for night-time works, exclusion zone monitoring for FP by underwater acoustic means would be explored to supplement the exclusion zone monitoring by trained observers. A site trial will be conducted to demonstrate its practicability/ effectiveness before actual implementation during the night-time works.								
S9.11.3	\$7	Implementation of a contingency plan to contain and clean up the spilled or leaked fuels or chemicals at the LNG Terminal, surrounding waters and marine parks.	Marine site for the LNG Terminal / During operation	Contractor(s) / HKLTL			<b>✓</b>	-	N/A	

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Implementation Stage <sup>(1)</sup>			Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
S9.15.1	S7	Baseline, impact and post-construction monitoring of marine mammal using vessel-based line transect surveys and passive acoustic monitoring (PAM) will be undertaken to keep track of potential changes in the usage of waters in the vicinity of the Project's works areas by FP. Prior to the commencement of monitoring, methods will be agreed with the AFCD.	Marine site / During construction	Contractor(s) / ET/ Project Proponents		<b>*</b>		-	<b>✓</b>
Fisheries									
S10.8	S8	The mitigation measures designed to mitigate impacts to water quality to acceptable levels (compliance with assessment criteria) and marine ecological impacts are expected to mitigate impacts to fisheries resources.	During construction and operation	Contractor(s) / Project Proponents / Environmental Team (ET) & Independent Environmental Checker (IEC)		<b>✓</b>	<b>→</b>	-	<b>✓</b>
S10.8	S8	Impingement and entrainment of fisheries resources will be reduced through appropriate design of the intake screens on the cooling water intake.	During operation for the LNG Terminal	Contractor(s) / HKLTL			<b>√</b>	-	N/A
Visual									
S11.8	S9	Sensitive architectural design of the new facilities. This should take into account material texture,	All areas / Detailed design / During	Design Contractor / Project Proponents	<b>✓</b>	<b>✓</b>	✓	-	<b>*</b>

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Implementation Stage <sup>(1)</sup>			Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		colour, finished to structure and the context of the site to ensure the GRSs at the BPPS and LPS blend into the existing context, cause least disturbance to the existing land. LNG Terminal will be designed for marine safety and operations, in accordance with relevant standards and regulations and sensitive architectural design will be considered where practicable.	construction / During operation						
S11.8	S9	Pre-construction and construction period for the GRSs and LNG Terminal should be reduced as far as practical to lower visual impact.	All areas / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS and LNG Terminal N/A for GRS in LPS
S11.8	S9	Following construction, land areas temporarily affected by the construction works, will be reinstated to their former state.	Land sites for the GRSs within BPPS and LPS / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS N/A for GRS in LPS
S11.8	S9	Light intensity and beam directional angle should be controlled at the GRSs and the LNG Terminal at the design stage to reduce light pollution and glare	All areas / Detailed design / During operation	Design Contractor / Project Proponents	<b>√</b>		<b>√</b>	-	N/A

EIA Reference	EM&A Reference	Recommended Environmental Protection Measures/ Mitigation	Location/ duration of recommended	Implementation Agent	Implementation Stage <sup>(1)</sup>			Relevant Legislation &	Implementation Status
		Measures	measures & timing of completion of recommended measures		D	С	0	Guidelines	
		(e.g. hooded lights, specific directional focus, etc.).							
S11.8	S9	Any plants to be affected by the GRSs at the BPPS and the LPS should be preserved and care taken to ensure the existing health status of the vegetation is maintained or enhanced after construction.	All areas / During construction	Contractor(s)		<b>√</b>		-	✓ for GRS in BPPS N/A for GRS in LPS
Cultural Heritage									
S12.7	S10	N/A							N/A

## TABLE C.2 SUMMARY OF MITIGATION MEASURES FOR PIPELINE CONSTRUCTION WORKS

Work Location	Plants Involved	Allowed Maximum Work Rate	Silt Curtain at Plants	Silt Curtain at Water Sensitive Receivers	Other Measures	Implementation Status
LPS Pipeline (under FE	P-02/558/2018	/A)				
Pipeline shore approach at LPS (KP17.4-18.2)	1 Grab Dredger	1,600m <sup>3</sup> day <sup>-1</sup> for 24 hours each day	Yes	Not required		N/A
West Lamma Channel (KP14.5-17.4)	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes	Not required		N/A
South of Shek Kwu Chau to West Lamma Channel (KP5.0-14.5)	1 Jetting Machine	7,000m day <sup>-1</sup> for 24 hours each day	Yes	Not required		N/A
Double Berth Jetty to South of Shek Kwu Chau (KP0.1-5.0)	1 Jetting Machine	720m day <sup>-1</sup> for 24 hours each day	Yes	Two layers at Eastern Boundary of the Proposed South Lantau Marine Park (KP0.1-5.0)	Daily maximum of 12 hours with daylight (0700 – 1900)	N/A
Pipeline Riser Sections	at Double Ber	th Jetty (under FEP-02/	558/2018/A ar	nd FEP-03/558/2018/A)		
Pipeline Riser (KP0.0- 0.1 for both pipelines)	1 Grab Dredger	8,000m <sup>3</sup> day <sup>-1</sup> for 24 hours each day	Yes	Not required	Daily maximum of 12 hours with daylight (0700 – 1900)	N/A
BPPS Pipeline (under F	EP-03/558/201	8/A)	-1	1		
Jetty Approach (KP0.1-5.0), excluding Subsea Cable Sterile Corridors	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes	Not required for grab dredging; Two layers at Southern Boundary of the Proposed South Lantau Marine Park	Daily maximum of 12 hours with daylight (0700 – 1900)	N/A
Subsea Cable Sterile Corridors (KP1.49-2.75 and KP3.55-4.43)	2 Grab Dredgers, followed by 1 Jetting Machine	8,000m³ day⁻¹ for 24 hours each day for each dredger 720m day⁻¹ for 24 hours each day jetting machine	Yes	(KP0.1-8.9) for jetting		N/A
South of Soko Islands (KP5.0-8.9)	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes			N/A

www.erm.com Version: 0 Project No.: 0505354

Client: CAPCO, HK Electric, HKLTL

Work Location	Plants Involved	Allowed Maximum Work Rate	Silt Curtain at Plants	Silt Curtain at Water Sensitive Receivers	Other Measures	Implementation Status
Southwest of Soko Islands (KP8.9-12.1)	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes	Not required		N/A
Adamasta Channel (KP12.1-15.6)	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes	Not required		N/A
Southwest Lantau (KP15.6-21.3)	1 Jetting Machine	1,500 m day <sup>-1</sup> for 24 hours each day	Yes	Not required	Avoid the peak months of Chinese White Dolphin (CWD) calving (May and June)	N/A
West of Tai O to West of HKIA (KP21.3-31.5)	1 Jetting Machine	1,500m day <sup>-1</sup> for 24 hours each day from KP KP26.2 to 21.3 720m day <sup>-1</sup> for 24 hours each day from KP31.5 to 26.2	Yes	Not required		N/A
Sha Chau to Lung Kwu Chau (KP31.5-36.0)	1 Jetting Machine	720m day <sup>-1</sup> for 24 hours each day	Yes	Two layers at Western Boundary of the Sha Chau and Lung Kwu Chau Marine Park (KP31.5-36.0)		N/A
Sha Chau to Lung Kwu Chau (KP36.0-37.5)	1 Jetting Machine	720m day <sup>-1</sup> for 24 hours each day	Yes	Two layers at Western Boundary of the Sha Chau and Lung Kwu Chau Marine Park (KP36.0-37.5)		N/A
Lung Kwu Chau to Urmston Anchorage (KP37.5-41.1)	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes	Two layers at Northwestern corner of Sha Chau and Lung Kwu Chau Marine Park (KP37.5-41.1)		N/A
Urmston Road (KP41.1-42.9)	1 Grab Dredger	8,000m <sup>3</sup> day <sup>-1</sup> for 24 hours each day	Yes	Not required		N/A

Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for October to December 2020

Work Location	Plants Involved	Allowed Maximum Work Rate	Silt Curtain at Plants	Silt Curtain at Water Sensitive Receivers	Other Measures	Implementation Status
West of BPPS (KP42.9-44.9)	1 Jetting Machine	1,000m day <sup>-1</sup> for 24 hours each day	Yes	Two layers at CR1, CR2 (Note 1)		N/A
Pipeline shore approach at BPPS (KP44.9-45.0)	1 Grab Dredger	1,500m <sup>3</sup> day <sup>-1</sup> for 24 hours each day	Yes	Two layers at CR1, CR2 (Note 1)		N/A

Note: (1) CR1 and CR2 denote the coral colonies identified at the artificial seawall at BPPS.

www.erm.com Version: 0

Project No.: 0505354